Name of Work:- Construction of Dialysis centre at Mallasandra in ward No:13.

2nd & final Bill

Royalty Calculation Sheet

Tend No	Particulars	Unit	Exe Qty	Stone		Sand		Gravel / Earth	
				Constant	Qty	Constant	Qty	Constant	Qty
7	Cement Concrete in machine mix 1:3:6 using	M3	26.98	0.850	22.93	0.465	12.55	-	-
14	RCC M 20 mix 1: 1 1/2 :3	M3	11.38	0.640	7.28	0.459	5.22	-	-
15	RCC M 15 mix	M3	3.29	0.850	2.80	0.459	1.51	-	-
Total Quantity					**33.01**		**19.28**		**0.00**

Sl. No.	**Material**		**Quantity**	**Rate / Cum**	**Amount (in Rs)**
1	Jelly		33.01	158.00	5,216
3	Sand		19.28	103.00	1,986
Total Amount					7,202

Note :- Certified that ready mix concrete is used for RCC footings, RCC retaining wall ,RCC roof beam and slab.

Asst Engineer (P-D) BBMP

Asst Executive Engineer (P-D) BBMP

Asst. Executive Engineer
Project Division, Dasarahalli Zone
BBMP, Bangalore